Sahuarita Road Phase II - Weekly Construction Update

Project Segment 2A (Sahuarita Road: La Villita Rd to Nogales Hwy)

Project Segment 2B (Nogales Hwy Realignment: 1-mile north and 1-mile south of Sahuarita Rd)

New Sahuarita Road Improvements (Segment 2A) New Nogales Hwy Improvements Segment (2B)		Substantially Complete - August 2014				
Sahuarita Road Phase II - Weekly C						
Project Segment 2C (Sahuarita Road: Nogale						
Ongoing <u>Segment 2C</u> Construction Activities: February 17, 2015	Anticipated Timeframes/Durations - Look Ahead Schedule					
	This Week	Next Week	Next 2-3 Weeks	Next 3-4 Weeks	More Than 4 weeks	
Construction Zone: Sahuarita Road (RAILROAD TRACKS to SANTA RITA RD - WB & EB traffic on new/permanent lanes)	S	Speed limits reduced in construction zone area				
Construction Zone - Lane Shift: Sahuarita Road (SANTA RITA to COUNTRY CLUB - traffic shifted to new eastbound lanes)		Speed limits reduced in lane shift area				
Install new landscaping & irrigation system						
Install new sidewalks/access ramps		ı				
Pave remaining Sahuarita Road travel lanes at railroad tracks (previous lane shift/detour areas)						
Haul/Place fill material for new Sahuarita Road westbound lanes (WGHS Driveway/Delgado Rd to Country Club Rd)						
Remove existing Walden Grove High School Driveway- prepare for fill material (WGHS driveway closed to traffic most of the day during Rodeo Break, Feb 26-27)		Limited access to WGHS				
Haul/Place fill material for Walden Grove High School Driveway (WGHS driveway closed to traffic most of the day during Rodeo Break, Feb 26-27)		Limited access to WGHS 2/26-2/27				
Subgrade/curb preparation (in advance of asphalt) for new westbound Sahuarita Rd (Delgado Rd to Country Club Rd)						
Pave new Walden Grove High School Driveway at Sahuarita Road (Anticipated Mid-March)						
Install handrail on drainage structure wingwalls/scuppers						
Minimal impact to traffic anticipated	for above activities	5				