

Sahuarita Road Phase II - Weekly Construction Update
Project Segment 2A (Sahuarita Road: La Villita Rd to Nogales Hwy)
Project Segment 2B (Nogales Hwy Realignment: 1-mile north and 1-mile south of Sahuarita Rd)

New Sahuarita Road Improvements (Segment 2A)	<i>Substantially Complete - August 2014</i>
New Nogales Hwy Improvements Segment (2B)	

Sahuarita Road Phase II - Weekly Construction Update
Project Segment 2C (Sahuarita Road: Nogales Hwy to Eastern Town Limits)

Ongoing Segment 2C Construction Activities: April 7, 2015	Anticipated Timeframes/Durations - Look Ahead Schedule				
	This Week	Next Week	Next 2-3 Weeks	Next 3-4 Weeks	More Than 4 weeks
Construction Zone: Sahuarita Road (NOGALES HWY to COUNTRY CLUB RD - WB & EB traffic on new/permanent lanes)	<i>Speed limits reduced in construction zone area</i>				
Install new landscaping & irrigation system					
Install new sidewalks/access ramps					
Roadway embankment slope grading					
Grade and pave eastbound lane taper - eastern project limits (just west of Country Club Road) (Completed April 7th)					
Install New Guard Rails (Delgado Rd to Country Club Rd)					
Install dusk-to-dawn intersection lighting (Sahuarita Road/Delgado Road)					
Install final 2" lift of rubberized asphalt - new Sahuarita Rd travel lanes (Railroad Tracks to Country Club Rd) (<i>Anticipated April 20-27</i>)					
Install concrete pavement (equipment intersection crossing) (near Pecan Factory) (<i>Anticipated 4/29-5/7</i>)					
Install initial striping/pavement markings - new Sahuarita Rd travel lanes (Railroad Tracks to Country Club Rd) (<i>Anticipated 4/31-5/1</i>)					
Install permanent striping/pavement markings - new Sahuarita Rd travel lanes (Railroad Tracks to Country Club Rd) (<i>Anticipated end of May 2015</i>)					

Minimal impact to traffic anticipated for above activities

****Drivers should be aware of all construction zone signage and speed limit reductions****