

Sahuarita Road Phase II - Weekly Construction Update
Project Segment 2A (Sahuarita Road: La Villita Rd to Nogales Hwy)
Project Segment 2B (Nogales Hwy Realignment: 1-mile north and 1-mile south of Sahuarita Rd)

New Sahuarita Road Improvements (Segment 2A)	<i>Substantially Complete - August 2014</i>
New Nogales Hwy Improvements Segment (2B)	

Sahuarita Road Phase II - Weekly Construction Update
Project Segment 2C (Sahuarita Road: Nogales Hwy to Eastern Town Limits)

Ongoing <u>Segment 2C</u> Construction Activities: April 28, 2015	Anticipated Timeframes/Durations - Look Ahead Schedule				
	This Week	Next Week	Next 2-3 Weeks	Next 3-4 Weeks	More Than 4 weeks
Construction Zone: Sahuarita Road (NOGALES HWY to COUNTRY CLUB RD - WB & EB traffic on new/permanent lanes)	<i>Speed limits reduced in construction zone area</i>				
Install new landscaping & irrigation system, decorative rock					
Miscellaneous cleanup					
Install final 2" lift of asphalt - driveways/turnouts (Railroad Tracks to Country Club Rd) (<i>Anticipated</i> April 25-28)					
Install concrete pavement (equipment intersection crossing) (near Pecan Factory) (<i>Anticipated</i> 4/28-5/8)					
Install initial striping/pavement markings - new Sahuarita Rd travel lanes (Railroad Tracks to Country Club Rd) (<i>Anticipated</i> 4/30-5/1)					
Install permanent striping/pavement markings - new Sahuarita Rd travel lanes (Railroad Tracks to Country Club Rd) (<i>Anticipated</i> end of May 2015)					
<i>Minimal impact to traffic anticipated for above activities</i>					

****Drivers should be aware of all construction zone signage and speed limit reductions****