

Sahuarita Road Phase II - Weekly Construction Update
Project Segment 2A (Sahuarita Road: La Villita Rd to Nogales Hwy)
Project Segment 2B (Nogales Hwy Realignment: 1-mile north and 1-mile south of Sah Rd)

Ongoing Segment 2A/2B Construction Activities: June 10, 2014	Anticipated Timeframes/Durations - Look Ahead Schedule				
	This Week	Next Week	Next 2-3 Weeks	Next 3-4 Weeks	More Than 4 weeks
New Sahuarita Road Improvements (Segment 2A)					
New Santa Cruz River Bridges - Aesthetic treatments, railing, painting, etc.	<i>Be Aware of Temporary Lane Shifts</i>				
Install new landscaping	<i>Be Aware of Temporary Lane Shifts</i>				
New Nogales Hwy Improvements Segment (2B) (North & South of Sahuarita Road)					
Install new landscaping	<i>Be Aware of Temporary Lane Shifts</i>				
<i>Minimal impact to traffic anticipated for above activities</i>					
Drivers should be aware of all construction zone signage and <u>speed limit reductions</u>					

Sahuarita Road Phase II - Weekly Construction Update
Project Segment 2C (Sahuarita Road: Nogales Hwy to Eastern Town Limits)

Ongoing Segment 2C Construction Activities: June 10, 2014	Anticipated Timeframes/Durations - Look Ahead Schedule				
	This Week	Next Week	Next 2-3 Weeks	Next 3-4 Weeks	More Than 4 weeks
Construction Zone - Lane Shift North side of Sahuarita Rd (Santa Rita-Delgado)	<i>Speed limits reduced in construction zone</i>				
Concrete Box Culvert Outlet Extension (east of Delgado Road)					
New drainage scuppers/catch-basins					
Install new concrete curbs (eastbound lanes)					
Grading/Preparation for new sidewalks (eastbound lanes)					
Grading/Preparation for new asphalt (new eastbound lanes)					
<i>Minimal impact to traffic anticipated for above activities</i>					
Drivers should be aware of all construction zone signage and <u>speed limit reductions</u>					